


Two Rock and Three Rock Mountains



Two Rock and Three Rock Mountains Start: 0 17564 23217 (± 9m)

End: O 17413 22858 (± 9m)

Section description: Constructed section of mixed pitching and aggregate that runs adjacent to forestry plantation. Low gradient for pitching and some users are avoiding the pitching.

Current Condtion

Length (m)	Max gradient (%)	Min gradient (%)	Crossfall (%)
382	20	15	0

Substrate	Peat Depth (cm)
mineral_soil	0

	Minimum	Maximum	Typical
Trampled width (m)	1	1.2	4
Bare width (m)	1	1.2	2
Eroded depth (m)	0	0	0.1


Availability of Materials: None

Site Assessment:Access at bottom

Work Required

Work type	Estimated input	Work Summary
minor_repair	4 days labour	Adjust start. Install culvert by barrier to stop erosion of surface. Extend barrier to secure the path







1619781804349.jpg - O 17537 23142 (± 9m)







1619782495862.jpg - O 17434 22921 (± 9m)

5

Section description: End of plantation

Current Condtion

Length (m)	Max gradient (%)	Min gradient (%)	Crossfall (%)
486	20	10	0

Substrate	Peat Depth (cm)
peat	10

	Minimum	Maximum	Typical
Trampled width (m)	1.5	2	4
Bare width (m)	1.5	1.8	2.5
Eroded depth (m)	0	0.1	0.2

Availability of Materials: Aggregate in side ditch - 80 tonnes required

Site Assessment:Open hill for machine access

Work Required

Work type	Estimated input	Work Summary
part_repair	30 days labour	Resurface 250m and adjust 10 anchors





5

1619783013619.jpg - O 17413 22858 (± 9m)



1619783202019.jpg - O 17387 22764 (± 9m)







Two Rock and Three Rock Mountains Start: O 17221 22401 (± 4m)

End: O 17465 22073 (± 9m)

Section description: Section starts at summit of Two Rock Mountain and runs across the plateau. Low gradient means that this section is relatively stable.

Current Condtion

Length (m)	Max gradient (%)	Min gradient (%)	Crossfall (%)
489	10	5	0

Substrate	Peat Depth (cm)
peat	30

	Minimum	Maximum	Typical
Trampled width (m)	3	4	16
Bare width (m)	2	2.5	3.5
Eroded depth (m)	0.2	0.2	0.5

Availability of Materials: Good - currently none required

Site Assessment:Open hill but no machine work should be undertaken

Work Required

Work type	Estimated input	Work Summary
Light_touch	5 days labour	50m line definition and landscaping to reduce the width of the path





Б

1619784432706.jpg - O 17230 22383 (± 4m)

1619784549442.jpg - O 17272 22320 (± 4m)









Current Condtion

Length (m)	Max gradient (%)	Min gradient (%)	Crossfall (%)
520	5	0	5

Substrate	Peat Depth (cm)	
peat	20	

	Minimum	Maximum	Typical
Trampled width (m)	1.5	2.5	4
Bare width (m)	1.2	2.5	3
Eroded depth (m)	0.1	0.2	0.3

Availability of Materials: Good

Site Assessment: Easy access but no need for machine

Work Required

Work type	Estimated input	Work Summary
Light_touch	30 days labour	Drainage (4 cross drains and 200m ditch) and line definition





5

1619785613678.jpg - O 17536 22047 (± 9m)

1619785702115.jpg - O 17518 22137 (± 8m)







Two Rock and Three Rock Mountains Start: 0 17426 22558 (± 9m)

End: O 17454 22802 (± 9m)

Section description: Section starts at corner and where there is an increase in gradient. Informal path with exposed boulders.

Current Condtion

Length (m)	Max gradient (%)	Min gradient (%)	Crossfall (%)
289	20	5	10

Substrate	Peat Depth (cm)	
peat	20	

	Minimum	Maximum	Typical
Trampled width (m)	1.5	3	4.5
Bare width (m)	1	2.5	3.5
Eroded depth (m)	0.1	0.2	0.4

Availability of Materials: Good - 5 tonnes of block stone required

Site Assessment: No machine access required

Work Required

Work type	Estimated input	Work Summary
Light_touch	20 days labour	Drainage (10 water bars) and line definition / deroughening





Б

1619786477469.jpg - O 17425 22558 (± 7m)

1619787370152.jpg - O 17460 22620 (± 5m)







Current Condtion

Length (m)	Max gradient (%)	Min gradient (%)	Crossfall (%)
64	25	20	0

Substrate	Peat Depth (cm)	
peat	10	

	Minimum	Maximum	Typical
Trampled width (m)	0.3	0.5	2.5
Bare width (m)	0.3	0.5	1.5
Eroded depth (m)	0.2	0.2	0.5

Availability of Materials: Good Site Assessment: No excavator


Work Required

Work type	Estimated input	Work Summary
early_intervention	10 days labour	Drainage: 5 water bars and side drain 1 cross drain



1619787875487.jpg - O 17454 22804 (± 8m)













1619788009961.jpg - O 17413 22862 (± 5m)

5